

ID	Task Name	Start	Finish	% Complete	Jan 7, '18				Jan 14, '18			Jan 21, '18				Jan 28, '18				Feb 4, '18				Feb 11, '18				Feb 18, '18				Feb 25, '18				Mar 4, '18				Mar 11, '18				Mar 18, '18				Mar 25, '18
					S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S				
1	Conductor	Mon 12/18/17	Tue 12/19/17	100%																																												
2	Site Preparation & Spot Equipment	Wed 1/3/18	Wed 1/10/18	75%																																												
3	Submittal Review Intermediate Casing	Thu 1/4/18	Thu 1/4/18	100%																																												
4	Order & Receive Intermediate Casing	Thu 1/4/18	Mon 1/15/18	50%																																												
5	Challenger 280 Mobilization & Rig Up	Tue 1/9/18	Fri 1/12/18	50%																																												
6	Intermediate Casing	Sat 1/13/18	Mon 1/22/18	0%																																												
7	Drill 17.5" Pilot to 700'	Sat 1/13/18	Mon 1/15/18	0%																																												
8	34" Ream	Tue 1/16/18	Thu 1/18/18	0%																																												
9	Caliper Log	Thu 1/18/18	Thu 1/18/18	0%																																												
10	Install LCS Intermediate Casing	Fri 1/19/18	Fri 1/19/18	0%																																												
11	Grout Intermediate Casing & Cure	Fri 1/19/18	Mon 1/22/18	0%																																												
12	Complete Pilot Hole to 2520'	Mon 1/22/18	Mon 1/29/18	0%																																												
13	Geophysical Logging	Mon 1/29/18	Mon 1/29/18	0%																																												
14	Well Design & Procure Materials	Mon 1/29/18	Fri 2/16/18	0%																																												
15	Finalize Well Design & Submittal Review	Mon 1/29/18	Tue 1/30/18	0%																																												
16	Order & Receive Materials	Tue 1/30/18	Fri 2/16/18	0%																																												
17	26" Ream	Mon 1/29/18	Thu 2/8/18	0%																																												
18	Caliper Log	Thu 2/8/18	Thu 2/8/18	0%																																												
19	Install Production Casing	Fri 2/16/18	Mon 2/26/18	0%																																												
20	Install Production Casing & Screen	Fri 2/16/18	Sun 2/18/18	0%																																												
21	Install Gravel Pack	Mon 2/19/18	Fri 2/23/18	0%																																												
22	Install Annular Seal & Cure	Fri 2/23/18	Sun 2/25/18	0%																																												
23	Airlifting	Mon 2/26/18	Mon 3/5/18	0%																																												
24	Open End Airlifting	Mon 2/26/18	Mon 2/26/18	0%																																												
25	Dual Swab Airlifting	Tue 2/27/18	Mon 3/5/18	0%																																												
26	Rig Down & Demobilize	Tue 3/6/18	Thu 3/8/18	0%																																												
27	Gyroscopic Survey	Tue 3/6/18	Tue 3/6/18	0%																																												
28	Test Pumping	Wed 3/7/18	Sat 3/24/18	0%																																												
29	Install Test Pump & Disinfection w/ 100 mg/l Spray Solution	Tue 3/6/18	Fri 3/9/18	0%																																												
30	Test Pump Development	Mon 3/12/18	Fri 3/16/18	0%																																												
31	Well Disinfection	Fri 3/16/18	Fri 3/16/18	0%																																												
32	Video Survey	Mon 3/19/18	Mon 3/19/18	0%																																												
33	Cap Well	Tue 3/20/18	Tue 3/20/18	0%																																												
					3/16 3/19 3/20																																											

Project: Otowi -2 Estimated Time

Date: Tue 1/9/18

Task

Split

Milestone

Summary

Project Summary

External Tasks

External Milestone

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Deadline

Progress

Page 1